

ID	Task Name	Duration	Start	Finish	
1	RVVV Pavement Repairs	20 days	Mon 9/23/24	Fri 10/18/24	
2	Lauterbrunnen Lane	9 days	Mon 9/23/24	Thu 10/3/24	
3	Set up Barricades	1 day	Mon 9/23/24	Mon 9/23/24	
4	Demo Existing Asphalt	1 day	Mon 9/23/24	Mon 9/23/24	
5	Dig Down to Subgrade and Compact	2 days	Tue 9/24/24	Wed 9/25/24	
6	Start Compaction of New ABC and GeoGrid	5 days	Thu 9/26/24	Wed 10/2/24	
7	Pave Roadway	1 day	Thu 10/3/24	Thu 10/3/24	
8	Remove Barricades	1 day	Thu 10/3/24	Thu 10/3/24	
9	Kalalua Drive	12 days	Thu 10/3/24	Fri 10/18/24	
10	Set up Barricades	1 day	Thu 10/3/24	Thu 10/3/24	
11	Demo Existing Asphalt and Curb	1 day	Thu 10/3/24	Thu 10/3/24	
12	Dig Down to Subgrade and Compact	2 days	Fri 10/4/24	Mon 10/7/24	
13	Start Compaction of New ABC and GeoGrid	2 days	Tue 10/8/24	Wed 10/9/24	
14	Pour Back New Curb	1 day	Thu 10/10/24	Thu 10/10/24	
15	Continue Compaction of New ABC and GeoGrid	3 days	Fri 10/11/24	Tue 10/15/24	
16	Pave Roadway	1 day	Wed 10/16/24	Wed 10/16/24	
17	Adjust Manhole & Survey Monuments	1 day	Thu 10/17/24	Thu 10/17/24	
18	Remove Barricades	1 day	Fri 10/18/24	Fri 10/18/24	