

**G**1

- (S1) St. Andrews
- (S2) St. Andrews II

- Vistoso Crossing (VX)
- World Mark

## FINAL 11-16-20








XX)

Gated Neighborhood

toso Drainage Inventory\03 Hydro\Exhibits\Open with AutoCAD 2017\RV HOA Drainage Facility Inventory - Map AA.dwg Plotted: Nov. 16, 2020







APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcel W", Jan. 2003, Book 57, Page 70.




RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'BV' - BELLA VISTA

		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations
Bella Vista (BV)	March 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Site 1	Grate Inlet to Pipe	Grate structure clear of debris, minimal sedimentation within channel bottom		
Site 2	Pipe Outlet and Channel/Scupper Inlet and Detention/Retention Basin	Pipe clear of debris, minimal sedimentation within channel bottom, scupper clear of debris, minimal sedimentation within basin bottom		
Site 3	Scupper Inlet/Scupper Splash Pad	Scupper clear of debris, minimal sedimentation within splash pad, structure intact		



		RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO	VEMBER 202	20
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations
Cortona (CT)	June 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow
Site 1	Channel	Channel in good condition		
Site 2	Scupper Inlet, Scupper and Channel	Scupper inlet in good condition, scupper and channel in good condition		
Site 3	Channel	Channel in good condition		
Site 4	Detention/Retention Basin, Scupper and rock- lined Spillway	Basin in good condition, scour and erosion at outlet, scupper and rock spillway in good condition		Repair scour and erosion at
Site 5	Detention/Retention Basin	Basin in good condition		
Site 6	Scupper and Basin/pipe inlet	Structures in good condition		
Site 7	Scupper and Channel; Channel and pipe outlet from CT-06	Scupper and channel in good condition, downstream sediment accumulation, channel and pipe outlet has excess vegetative growth and debris with scour and erosion		Remove channel sedimentation, remove excess vegetation
Site 8	Scupper and Channel	Scupper inlet in good condition with sediment build-up at the outlet, channel has excess vegetative growth		Remove channel sedimentation, remove
Site 9	August 2020/Basin	basin and rip-rap slopes appear in good condition/heavy vegeatation is present		Remove/clear vegetation, trim trees, inpect slo


Recommendations
PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Repair scour and erosion at outlet
Remove channel sedimentation, remove excess vegetation/debris and repair scour/erosion
Remove channel sedimentation, remove excess vegetation
Remove/clear vegetation, trim trees, inpect slopes and repair if necessary



		RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO	OVEMBER 202	20
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Discovery (D)	March 2020			PRIORITY: Red - Urgent, Bl
Site 1	Culvert Outlet to Basin and Weir	Minimal sedimentation within basin bottom		
Site 2	August 2020/Swale along Hidden Springs Road	Good Condition		
Site 3	Detention/Retention Basin to Grate Inlet and Stormdrain	Basin clear of debris, culvert outlet clear		
Site 4	Grate Inlet	Grate Inlet clear		
Site 5	Grate Inlet	Grate inlet clear		
Site 6	Stormdrain Outlet to Channel	Stormdrain outlet clear, channel in good condition		
Site 7	Channel to Detention/Retention Basin and Weir Structure	Channel good condition, basin bottom has minimal sedimentation. Weir in good condition.		
Site 8	Depressed Curb to splash pad	Structure in good condition		

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Clean out basin sedimentation






APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcels Q & R", Jul. 2000, Book 54, Page 75.




RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'ES' - EAGLE SUMMIT

		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Eagle Summit (ES)	May 2020			PRIORITY: Red - Urgent, Blu
Site 1	Detention/Retention Basin and Channel outlet	Facilities in good condition ; the channel outlet has minor erosion and vegetative growth		Repai
Site 2	Detention/Retention Basin	Basin in good condition (includes outlet pipes, scuppers and slopes ); Grass and vegetation present		
Site 3	Channel with Spillway	Channel in good condition ; some erosion at the outlet spillway (south side)		
Site 4	Rock rip rap Swale	Swale in good condition		

Recommendations
lue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
air outlet and remove excess vegetation
Repair erosion at outlet






APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcels B & C and R.V. Neighborhood 11 Parcel AC", Apr. 2004, Book 58, Page 84.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'G1' - VISTOSO GOLF CASITAS I

		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations
Vistoso Golf Casitas I (G1)	March 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Site 1	Splash pads into Detention/Retention Basin with Culvert outlet	Splash pads intact, culvert has minor sedimentation and debris		





APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 11 Parcel AJ", JUL. 1999, Book 52, Page 61.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'G2' - VISTOSO GOLF CASITAS II

		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Vistoso Golf Casitas II (G2)	March 2020			PRIORITY: Red - Urgent, Blue
Site 1	Multiple Offsite Culvert outlets leading to Stormdrain system, Grate inlets, Deperessed culvert and Splash pads	Some sedimentation located at culvert outlets, some debris at grate inlet		Remove

Recommendations
ue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
ve sediment at outlets and debris at inlet





		RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO	VEMBER 202	20
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations
Horizons (HZ)	May 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Site 1	Channel	Channel in good condition		
Site 2	August 2020/Landscaped Slope	Well maintained - good condition		
Site 3	Channel/Spillway	Upstream reach in good condition, erosion occuring at downstream end of rip rap		Repair erosion
Site 4	Channel	Upstream in good condition; major erosion is occuring downstream		VCA Special Project (Design by WLB) - repair erosion and improve structure





ഗ

0	VEMBER 202	RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO		
	Priority	Field Observations	Date/Description	Subdivision/Facility ID
PRIORITY: Red - Urgent, Blu			May 2020	Las Colinas (LC)
Remove tree stu		Sediment build-up and displaced rock rip rap; fallen stumps across channel; overgrown vegetation at downstream end	Channel	Site 1
Remov		Sediment build-up upstream; large tree at downstream end along with debris and excess vegetation at outlet	Channel	Site 2
		Good condition except at outlet (overgrowth of vegetation)	Channel/Spillway	Site 3
Rer		Minor sediment, rip rap displacement and thick vegetation downstream end	Channel	Site 4
Repair chan		Significant sedimentation/ missing or misplaced rip rap; debris and vegetation overgrowth at exit	Channel	Site 5
		Channel in fair condition with heavy vegetation overgrowth at exit	Channel	Site 6
		Channel in good condition; dead vegetation at downstream end	Channel	Site 7
		Channel in good condition; dead vegetation at downstream end	Channel	Site 8
		Drainageway in good condition	Drainageway	Site 9
		Drainageway in good condition; dead vegetation	Drainageway	Site 10
		Drainageway in good condition	Drainageway	Site 11
		Drainageway in good condition; minor sediment impacting rip rap	Drainageway	Site 12
		Channel in good condition; large shrub/tree impairs flow	Channel	Site 13

Recommendations

Blue - 0 to 6 months,

stumps/repair channel and remove excess vegetation

, Clear - Monitor

nove tree and debris and excess vegetation

Remove excess vegetation

Remove excess vegetation/repair rip rap

nannel rip rap; remove sediment and overgrowth

Remove overgrowth

Remove dead vegetation

Remove dead vegetation

Remove dead vegetation

Remove shrub/tree




	RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations		
Las Terraza (LT)	May 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor		
Site 1	Channel	Channel in good condition; outlet has some minor erosion with debris and vegetative overgrowth		Remove debris and overgrowth		
Site 2	Rock Spillway	Inlet looks good, erosion occuring at the outlet and within natural area		Repair erosion		
Site 3	Detention/Retention Basin	Basin inlet in good condition; overall basin in fair condition; heavy vegetation and debris in basin bottom		Remove debris and overgrowth		
Site 4	Channel and Detention/Retention Basin	Channel and basin in good condition				
Site 5	Channel	Rock-lined channel in good condition				
Site 6	Curb cut to Swale	Curb cut in good condition; swale has erosion and some minor head cutting		Repair swale		





RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID Field Observations		Priority			
Mesquite Crest (MC)	May 2020			PRIORITY: Red - Urgent, Blu	
Site 1	Channel	Overall in good condition with small gravel/sediment in channel and nominal erosion downstream			
Site 2	Channel/Culverts	Overall in good condition with small gravel in channel, Minor sediment at downstream culvert outlet			
Site 3	Channel	Good condition; excess of vegetative growth at downstream end (natural channel)			







APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcels B & C and R.V. Neighborhood 11 Parcel AC", Apr. 2004, Book 58, Page 84.





RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'MN' - MONTICELLO

RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations	
Monticello (MN)	June 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor	
Site 1	Scupper/Channel	Scupper in good condition; channel inlet has minor sediment and outlet has excess of vegetative growth		Remove sediment and excess downstream vegetation	
Site 2	Scupper/Channel	Scupper in good condition; channel contains leaves and outlet has vegetative overgrowth		Remove leaves and excess downstream vegetation	
Site 5	Channel and Culvert	Channel in good condition; sediment at culvert inlet and outlet with rocks at the upstream end		Clean culvert at inlet and outlet	
Site 4	Scupper/Channel/Culvert	All structures in good condition			



	RANCHO VISTOSO MASTER ASSOCIATION						
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations			
Maravilla (MV)	May 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor			
Site 1	Scupper/Channel	Both structures in good condition					
Site 2	Channel	Sediment/erosion and head cutting downstream end		Repair channel			
Site 3	Natural channel	Natural desert vegetation					
Site 4	Natural channel	Natural desert vegetation					
Site 5	Scupper and Channel	Structures in good condition; channel outlet has vegetation blocking flow and erosion/head cutting has occurred		Repair channel outlet			
Pathway between Site 5 and Site 6	Pathway	Culvert on pathway has major erosion occurring upstream and downstream		Repair erosion at culvert inlet and outlet			
Site 6	Park	Grass channel in good condition; rock rip rap outlet in good condition; major sediment at north end of scupper		Remove sediment			
Site 7	Channel	Channel in good condition					
Site 8	Two Channels	Both channels in decent condition; erosion in left channel and major vegetative growth at downstream end of the right channel		Repair left channel and clean out right channel			
Site 9	Two Spillways	Both spillways in good condition					





APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "The Overlook at R. V. Neighborhood 7, Parcel F", Sep. 1998, Book 51, Page 59.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'OL' - THE OVERLOOK

	RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID	Date/Description Field Observations		Priority			
The Overlook (OL)	May 2020			PRIORITY: Red - Urgent, Blu		
Site 1	Channel	Overall in good condition with thick vegetation at outlet				
Site 2	Detention/Retention Basin Overall structure in good condition; inlet culvert is 1/3 blocked at grate; outfall spillway in good condition			Remove gra		
Site 3	Channel	Channel in good condition				
Site 4	Channel	Channel in good condition; heavy vegetative growth at downstream outlet				

 Recommendations


 Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor

 Remove overgrowth at outlet

 grate covering at inlet, clean and reinstall grate

 Remove overgrowth at outlet

 Remove overgrowth at outlet





APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 7, Parcel H", Nov. 1994, Book 46, Page 88.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'RF' - REFLECTIONS

RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020						
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations		
Reflections (RF)				PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor		
Site 1	May 2020/Spillway	Spillway in good condition with excess vegetative growth		Remove vegetation overgrowth		
Site 2	May 2020/Spillway and Earthen Berm in Channel with Culvert (June 2020)	Spillway in good condition with excess vegetative growth/ In-line earthen berm in channel with culvert at bottom - very heavy vegetation and overgrown trees		Remove vegetation overgrowth in and around spillway; clean out culvert under berm as necessary, trim trees and remove excess vegetation around and on berm		
Site 3	May 2020/Channel	Channel in good condition				



RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020					
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations	
St. Andrews (S1)	March 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor	
Site 1	Retaining Wall within Channel	Retaining wall intact, overgrowth within channel		Clear overgrowth in chsnnel	
Site 2	Sidewalk Scupper to Channel	Sidewalk scupper clear of debris, channel intact (large rocks within)			
Site 3	August 2020/Grate Inlet, Pipe, Rip-Rap Wall	Grate Inlet and pipe clear of debris, rip-rap wall good condition, heavy vegetation present		Clear vegetation overgrowth at pipe outlet and along wall	
Site 4	Grate Inlet to Channel	Grate Inlet clear of debris, minor sedimentation within channel bed			
Site 5	August 2020/Grate Inlet, Pipe, Rip-Rap Wall	Grate inlet clear of debris, pipe outlet and rip-rap wall covered with heavy vegetation overgrowth		Clear vegetation overgrowth at pipe outlet and along wall, inspect pipe for debris (remove if necessary), and inspect wall condition	
Site 6	Channel	Channel in fair condition, minor sedimentation within channel bed			
Site 7	Wall and Channel side	Some noticeable leaning of lot wall, overgrowth within channel.		Recommend the wall be evaluated for repair	












APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcels Q & R", Jul. 2000, Book 54, Page 75.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'S2' - ST. ANDREWS II


	RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020				
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations	
St. Andrews II (S2)	May 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 t	
Site 1	Channel	Channel in fair condition with some rock out of place and additional sediment/debris; outlet in fair condition with some rip rap failure and erosion		Repair channel; remove sediment an	
Site 2	Detention/Retention Basin	Basin and outlet structure in good condition			
Site 3	Common Area (Basin)	Heavy vegetation		Thin out the excess vegetation	
Site 4	August 2020/Channel with Rip-Rap Slope Protection	Channel in good condition with thick vegetation along rip-rap slope		Thin out the excess vegetation	

Recommendations
PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Repair channel; remove sediment and debris
Thin out the excess vegetation
Thin out the excess vegetation



:\185050\VA-06 - Vistoso Drainage Inventory\03 Hydro\Exhibits\Open with AutoCAD 2017\RV HOA Drainage Facility Inventory - Map SC.dwg Plotted: Nov. 13, 2020

- PHOENIX - LAS VEGAS - FLAGSTAFF .881.7480 - tucson@wlbgroup.com



## RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'SC' - SOMERSET CANYON

Subdivision/Facility	Date/Description	RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO Field Observations	Priority	20
ID Somerset Canyon (SC)	March 2020			PRIORITY: Red - Urgent, Blu
Site 1	Scupper/Channel	Scupper clear of debris, minor sedimet in channel		
Site 2	Scupper/Channel	Scupper clear of debris, minor sediment in channel		
Site 3	August 2020/Drainage Swale	Drainage swale filled with heavy vegetation, construction underway adjacent to swale		Clean
Site 4	August 2020/Rip-Rap Swale	Good condition with minor sediment		
Site 5	Scupper/Channel	Scupper clear of debris; minor sediment in channel with fallen rock rip rap		
Site 6	August 2020/Scupper, Pipe, Rip-Rap Channel	Good condition, channel has some minor sediment		
Site 7	Scupper/Channel	Scupper and channel clear of debris, minor sediment		
Site 8	Scupper/Channel/Culvert inlet	Scupper and culvert inlet clear of debris, minor sediment in channel with misplaced rock		
Site 9	Depressed Curb	Structures in good condition		
Site 10	Scupper/Channel	Structures in good condition		
Site 11	Depressed Curb	Structures in good condition		

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
an out vegetation, trim trees, leave cactus
Clean and repair channel
Repair rock placement





RANCHO VISTOSO MASTER ASSOCIATION				
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Sunset Ridge Estates (SE)	May 2020			PRIORITY: Red - Urgent, Blu
Site 1	Channel	Channel and outlet in good condition		
Site 2	Spillway	Spillway in overall good condition; erosion and excess vegetation at outlet		Repair e
Site 3	Slope	Slope is heavily vegetated		





		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Stonefield (SF)	June 2020			PRIORITY: Red - Urgent, Blu
Site 1	Scupper/Channel	Upstream scupper good, downstream scupper has sediment build-up; channel in good condition with vegetative overgrowth at outlet		Clean ou
Site 2	Scupper/Channel	Upstream scupper good, downstream scupper has sediment build-up; channel contains sediment and debris and vegetative overgrowth at outlet		Clean out se
Site 3	Scupper/Channel	Scupper and slope in good condition; channel has vegetative overgrowth at both upstream and downstream ends		
Site 4	Channel	Channel in good condition; minor debris		
Site 5	Culvert	Culvert - broken at downstream end		
Site 6	Channel/Culvert	Both structures in good condition		

 Recommendations

 Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor

 out sediment and remove excess overgrowth

 sediment/debris and remove excess overgrowth

 Remove excess overgrowth

 Remove excess overgrowth



2:\185050\VA-06 - Vistoso Drainage Inventory\03 Hydro\Exhibits\Open with AutoCAD 2017\RV HOA Drainage Facility Inventory - Map SN.dwg Plotted: Nov. 16, 2020

SIEN SN MAP

RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020		0		
Subdivision/Facility ID	Date/Description	Field Observations	Priority Recommendations	
Siena (SN)	June 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Site 1	Spillway	Upstream rock in good condition; downstream outlet heavy with vegetative overgrowth		Thin out the excess vegetation
Site 2	Scupper/Channel	Both structures in good condition; outlet has some vegetative overgrowth		Thin out the excess vegetation
Site 3	Scupper/Channel	Both strucures in good condition with sediment build-up at outlet along with thick vegetative overgrowth		Clean sediment from outlet and remove excess vegetation
Site 4	Sept 20/Scupper, Channel, Basin (CT#9)	Scupper and channel in good condition - drains to Basin (CT #9), outlet from channel obstructed with heavy vegetation		Clear vegetation at channel outlet into Basin CT #9



APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 5, Parcel A", May. 2004, Book 27, Page 59.



## RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'SP' - SPLENDIDO





















Ш S Ŝ


		RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO	VEMBED 20	20
Subdivision/Facility ID	Date/Description	Field Observations Priority		
Splendido (SP)	June 2020			PRIORITY: Red - Urgent, Blu
Site 1	Detention/Retention Basin	Facility in good condition		
Site 2	Inlet grate	Grate in good condition		
Site 3	Sidewalk opening	Structure in good condition		
Site 4	August 2020/ Channel	Drains to Basin (#5) - good condition		
Site 5	Detention/Retention Basin	Facility in good condition	Facility in good condition	
Site 6	Inlets (3 locations)	All in good condition with minor debris and excess vegetation at outlets		
Site 7	Detention/Retention Basin/Swale	Strucures in good condition	Idition	
Site 8	Detention/Retention Basin Inlets	All inlets in good condition		
SP-09	Detention/Retention Basin	Facility in good condition		
Site 10	Detention/Retention Basin	Facility in good condition		
Site 11	Detention/Retention Basin and Inlets	Facility in good condition		

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Remove excess vegetation



		RANCHO VISTOSO MASTER ASSOCIATION			
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations	
Sunset Ridge (SR)	May 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor	
Site 1	Scupper/Rock-lined Channel/Grass Channel	Scupper is 3/4 full of sediment; major erosion and rip rap failure within the rock -lined channel with thick vegetation; grass channel in park in fair condition	Clean out scupper; repair channel and remove excess vegetation		
Site 2	Channel	Erosion in channel with vegetative overgrowth at downstream exit into wash	Repair channel and remove excess overgrowth		
Site 3	Channel	Channel in good condition; exit into wash has erosion/head cutting/rip rap failure and vegetative excess		Repair channel outlet and remove excess vegetation	
Site 4	Channel/Spillway	7 photos - channel in good condition; spillway and side slopes have downstream rip rap failure/erosion and heavy vegetative overgrowth		Repair rip rap sideslopes and remove excess overgrowth	
Site 5	Channel	Channel in good condition; sediment and debris/rocks within downstream reach, with erosion and head cutting at downstream exit into wash (vegetative overgrowth also)		Repair channel at exit; remove sediment and excess overgrowth	
Site 6	Channel	Channel in good condition with minor sediment; erosion and rip rap failure at downstream exit into wash (vegetative overgrowth also)		Repair channel at exit; remove sediment and excess overgrowth	
Site 7	Open Space	Heavy vegetation at grate inlet to culvert and sediment issues (which includes adjacent street)		Clean out sediment and remove excess overgrowth, possibly add sediment trap facility on upstream side of grate to capture sediment (separate project)	





APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 10 Parcel G", Feb. 2001, Book 55, Page 13.




RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'ST' - STONE TERRACE



	RANCHO VISTOSO MASTER ASSOCIATION			
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Stone Terrace (ST)	March 2020			PRIORITY: Red - Urgent, Blu
Site 1	Culvert Inlet	Culvert inlet contains vegetative overgrowth; headwalls have some damage		Repair
Site 2	Culvert Outlet/Channel	Culvert outlet clear, minor sediment within channel		
Site 3	Grate Inlet/ Channel/Culvert	Minor sediment within channel; culvert inlets clear		
Site 4	Depressed Curb/Channel	Curb opening clear; minor sediment in channel		
Site 5	Depressed Curb	Curb opening clear; minor sediment within splash pad		

Recommendations
lue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
ir damage and remove excess overgrowth




APPLICABLE PLAT(S) & DEVELOPMENT PLAN(S): "R. V. Neighborhood 7, Parcel C", Jul. 1994, Book 46, Page 40.



RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'SV' - SONORAN VISTAS

:\185050\VA-06 - Vistoso Drainage Inventory\03 Hydro\Exhibits\Open with AutoCAD 2017\RV HOA Drainage Facility Inventory - Map SV.dwg Plotted: Nov. 13, 2020



RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020				
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Sonoran Vistas (SV)	May 2020			PRIORITY: Red - Urgent, Blu
Site 1	Channel	Entrance in good condition; downstream has erosion and vegetative overgrowth		Repair ero
Site 2	Spillway	Spillway in good condition; downstream exit point has thick vegetation overgrowth		
Site 3	Channel	Entrance in fair condition; downstream channel has erosion/head cutting (right bank has erosion and head cutting also), exit point has thick vegetative overgrowth		Repair channel
Site 4	August 2020/Culvert Outlets, Scour Basin	Culvert outlets and scour basin have recently been cleared of heavy vegetation; culverts to be cleared of sediment build-up in near future		Scour basin and immediate down
Site 5	Channel to Wash	Minor sediment in manmade channel; at the outlet to natural wash, rip rap collapse with erosion and excess vegetation overgrowth		Repai
SV-06	Channel to Wash	Minor sediment in manmade channel; at the outlet to natural wash, erosion at headwall, rip rap failing, channel eroding and heavy vegetation in the natural wash		Repair erosio

Recommendations	
Recommendations	

Blue - 0 to 6 months, '

erosion issues and remove excess overgrowth

Remove excess overgrowth

nel and right bank; remove excess vegetation at exit

wnstream channel to be re-designed and re-established/constructed (WLB and AAA)

😋, Clear - Monitor

pair rip rap and remove excess vegetation

sion issues and rip rap; remove excess vegetation



		RANCHO VISTOSO MASTER ASSOCIATION		
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations
Torreno (TR)	May/June 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Site 1	Channel	Channel in good condition		
Site 2	Channel	Channel in good condition; at the outlet to natural wash, heavy vegetation obstructing flow		Remove vegetation at channel outlet
Site 3	Scupper	Scupper and rip rap in good condition; excess vegetation at the natural wash		Remove excess vegetation
Site 4	Scupper/Channel	Scupper, channel and outlet in good conditon; some vegetative overgrowth into the natural wash		Remove excess vegetation
Site 5	Scupper/Channel	Scupper, channel and outlet in good conditon		
Site 6	Scupper/Channel	Scupper and channel in good condition; some vegetative overgrowth at the outlet		Remove excess vegetation
Site 7	Channel	Channel in good condition; vegetative overgrowth at the rip rap outlet		Remove excess vegetation
Site 8	Channel	Channel in good condition		
Site 9	Scupper/Channel	Scupper and channel in good condition; debris and vegetative overgrowth at outlet		Remove excess vegetation
Site 10	Scupper/Channel	Scupper and channel in good condition; debris and vegetative overgrowth at outlet		Remove excess vegetation
Site 11 & 12	Scupper/Channel	Scupper and basin look good; significant vegetation in the channel and vegetative overgrowth at downstream rip rap outlet		Remove excess vegetation
Site 13	Detention/Retention Basin	Excessive foliage in the basin		Thin out the vegetation/foliage/trees





85050/VA-06 - Vistoso Drainage Inventory/03 Hydro/Exhibits/Open with AutoCAD 2017/RV HOA Drainage Facility Inventory - Map VC.dwg Plotted: Nov. 16, 2020

20	OVEMBER 202	RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NO		
	Priority	Field Observations	Date/Description	Subdivision/Facility ID
PRIORITY: Red - Urgent, Bl			March 2020	Vistoso Resort Casitas (VC)
		Swales in good condition	Sept 20/Rip-rap Swales to Natural Open Area	Site 1
		Minor sedimentation within basin	Swale to Detention/Retention Basin	Site 2
		Minor seditmentation within channel	Curb Opening to Channel to Culvert	Site 3
		Minor sedimentation within second basin	Detention/Retention Basins/Channels and Swales	Site 4
		Rock rip rap within swale appears washed away.	Curb opening to Channel/Swale	Site 5
Repair failures w		Sedimentation present within channel and grate inlet, channel failure and filter fabric exposure throughout	Grate / Channel to Grate Inlet / Channel	Site 6
P		Some sedimentation within channel bottom, some failure in channel sidewalls	Channel to Splash Pad to Natural Open Area	Site 7
		Drainage swales in good condition	Sept20/ Drainage Swales	Site 8
Repair swale - replace rip-rap		Swale - displaced rip-rap, grate covered with rock/sediment, vegetation at outlet	Sept 20/ Rip-Rap Drainage Swale	Site 9
Repair swale - replace rip-ra		Swale - displaced rip-rap, sediment at entrance, filter fabric exposed	Sept 20/ Rip-rap Drainage Swale	Site 10

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Replace rock rip rap
within channel and remove sediment in the structures
Repair channel and remove sediment
ap and filter fabric, clean grate area and replace, clear vegetation at outlet

-rap and filter fabric, remove sediment, clear vegetation at outlet




The WLB Group TUCSON - PHOENIX - LAS VEGAS - FLAGSTAFF RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'VH' - VISTOSO HEIGHTS



	RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations		
Vistoso Heights (VH)	March 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor		
Site 1	Depressed Curb to Channel	Minor sedimentation, channel intact		Bleeder pipes at end of channel may need maintenance		
Site 2	Sidewalk Scupper to Channel	Minor sedimentation within channel, some small stones within channel				
Site 3	Sidewalk Scupper to Channel	Minimal sedimentation, channel intact				
Site 4	Depressed Curb to Channel and Swale	Rip rap splash pad intact, some failure within swale		Repair swale		
Site 5	Depressed Curb to Channel	Minimal degradation/aggradation; missing rock		Replace rock		
Site 6	Channel	Overgrowth within channel, sedimentation present		Renove excess overgrowth and sediment		
Site 7	Channel	Vegetation within channel, some channel failure		Remove vegetation and repair channel		
Site 8	Sidewalk Scupper to Channel	Clear of sedimentation, channel intact				
Site 9	Sidewalk Scupper to Channel	Scupper clear of sedimentation and debris, minimal sedimentation within channel bottom, minor headcut at outlet				



RANCHO VISTOSO MASTER ASSOCIATION					
Subdivision/Facility ID	Date/Description	Field Observations	Priority	Recommendations	
Vistoso Mirabella (VM)	March 2020			PRIORITY: Red - Urgent, Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor	
Site 1	Sidewalk Scupper to Channel	Minor sedimentation within scupper and channel			
Site 2	Sidewalk Scupper to Channel	Structure and channel clear of sediment			
Site 3	Sidewalk Scupper to Channel	Rip rap splash pad somewhat obstructed		Remove vegetated overgrowth in and adjacent to structure	
Site 4	Sidewalk Scupper to Channel	Structure clear of sediment and debris, channel/splash pad failure at the end		Repair channel/splash pad failure	
Site 5	Offsite Culvert	Culvert clear, some obstruction within splash pad		Remove vegetated overgrowth	
Site 6	Channels to Culverts	Channels and culvert clear of sedimentation and debris			
Site 7	Culvert Outlet	Some deterioration of splash pad, filter fabric exposed		Repair splash pad (culvert outlet)	





	RANCHO VISTOSO MASTER ASSOCIATION				
Subdivision/Facility ID	Date/Description	Field Observations	Priority		
Valley Vista (VS)				PRIORITY: Red - Urgent, Bi	
		Under construction - Photos will be updated when complete			
Site 1					
Site 2					
Site 3					
Site 4					
Site 5					
Site 6					
Site 7					
Site 8					
Site 9					
Site 10					
Site 11					
Site 12					
Site 13					
Site 14					
Site 15					
Site 16					
Site 17					
Site 18					
Site 19					

Recommendations
lue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor




	RANCHO VISTOSO MASTER ASSOCIATION				
Subdivision/Facility ID	Date/Description	Field Observations	Priority		
Vistoso Vistas (VV)	March 2020			PRIORITY: Red - Urgent, Blu	
Site 1	Channel	Channel and hand placed rip rap in good condition			
Site 2	Swale	Rip rap swale, some overgrowth, minor sedimentation			
Site 3	Sidewalk Scupper to Channel	Some vegetation overgrowth and obstruction			
Site 4	Sidewalk Scupper to Channel	Sedimentation within channel			
Site 5	Weep Hole/Swales	Weepholes and swales clear of sediment/debris			
Site 6	Sidewalk Scupper	Scupper clear of sediment/debris			
Site 7	Depressed Curb/Splash pad	Minor sedimentation			
Site 8	Depressed Curb/Splash pad	Structure in good condition			
Site 9	Sidewalk Scupper/Channel	Minor sedimentation within channel, grade control structure shows some failure		Repair g	
Site 10	Sidewalk Scupper	Minor vegetation overgrowth			
Site 11	Sidewalk Scupper to Channel	Minor sedimentation within channel			
Site 12	Sidewalk Scupper to Channel	Minor sedimentation within channel			
Site 13	Weep Hole/Swales	Minor sedimention			
Site 14	Channel	Minor sedimentation			
Site 15	Swale	Minor sedimentation			
Site 16	Channel	Some failure within channel sidewalk, minor sedimentation		I	
Site 17	Channel	Some sidewall failure, boulders within channel; recommend clearing		Repair	
Site 18	Channel	Channel in good condition			
Site 19	Detention/Retention Basin/Culvert	Vegetative overgrowth within basin			
Site 20	Channel/Scupper	Structures in good condition			
Site 21	Depressed Curb	Structure in good condition			
Site 22	Channel	Sedimentation within channel bottom			
Site 23	Channel	Sedimentation within channel, minor sidewall failure			

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Remove vegetative overgrowth
Remove vegetative overgrowth
Clean sediment from channel
r grade control structure; remove sediment
Repair sidewalk; remove sediment
ir sidewalk; remove boulders from channel
Remove overgrowth
Remove sediment
Repair wall; remove sediment

	RANCHO VISTOSO MASTER ASSOCIATION			
Subdivision/Facility ID	Date/Description	Field Observations	Priority	
Site 24	Culvert Outlet	Minor sedimentation and debris build up at outlet		


Recommendations



The WLB COULD BE TUCSON - PHOENIX - LAS VEGAS - FLAGSTAFF

RANCHO VISTOSO COMMUNITY ASSOCIATION - DRAINAGE FACILITIES INVENTORY MAP 'VX' - VISTOSO CROSSING

85050/VA-06 - Vistoso Drainage Inventory/03 Hydro/Exhibits/Open with AutoCAD 2017/RV HOA Drainage Facility Inventory - Map VX.dwg Plotted: Nov. 13, 2020



RANCHO VISTOSO MASTER ASSOCIATION - DRAINAGE INVENTORY - NOVEMBER 2020					
Subdivision/Facility ID	Date/Description	Field Observations	Priority		
Vistoso Crossing (VX)	May 2020			PRIORITY: Red - Urgent, Blu	
		Construction recently completed			
Site 1	Landscaped Swale	Structure in good condition			
Site 2	Swale	Structure in good condition			
Site 3	Channels/Basins/Culverts	Structures in good Condition			
Site 4	Channel/Culvert	Structures in good condition			
Site 5	Channel/Culvert	Structures in good condition			
Site 6	Basins/Culverts	Structures in good condition			
Site 7	Landscaped Swale	Structure in good condition			
Site 8	August 2020/Scupper and Pipe	Structures in good condition - drains to Basin #6 (fiber rolls in place during construction)			
Site 9	Common Area	Water harvesting areas in good condition			

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor



	RANCHO VISTOSO MASTER ASSOCIATION			
Subdivision/Facility ID Date/Description		Field Observations		
World Mark (VM)	March 2020			PRIORITY: Red - Urgent, Blu
Site 1	Grate Inlet	Structure in good condition		
Site 2	Channels/Grate Inlet	Sedimentation present within channels; missing rock		
Site 3	Detention/Retention basin/Grate Inlet/Channels	Sedimentation within basin and grate inlet; some channel failure; standing water		
Site 4	Depressed Curb/Scupper/Channel	Structures in good condition; clear of debris and sedimentation		
Site 5	Grate Inlet	Structure in good condition		
Site 6	Sidewalk Scupper	Structure in good condition		
Site 7	Detention/Retention Basin and Channel	Basin clear of sedimentation and debris, weir/damn contains some overgrowth, channel in good condition		Remove ove

Recommendations
Blue - 0 to 6 months, Yellow - 6 to 12 months, Clear - Monitor
Remove sediment; replace rock
Repair channel; remove sediment
overgrowth at weir outlet; clear culvert opening